

QUARTERLY ACCOMPLISHMENT/PROGRESS REPORT TEMPLATE

APPLICABLE TO CALIFORNIA FISH PASSAGE FORUM (CFPF) FUNDED PROJECTS, ADMINISTERED BY USFWS

I. Project/Program Title: Carpinteria Creek Watershed Fish Passage Improvement Project

II. USFWS Grant Number: F13AC00536

III. Quarterly dates covered by this report (check appropriate quarter):

Jan–March _____ April–June X July–September _____ October–December _____

IV. Date report submitted: 7/10/15

V. Briefly summarize (2-3 sentences) overall progress/accomplishments during the applicable quarter:

SCHR has been working with the property owners and the project engineers to finalize the designs and prepare construction specifications and bid information. Project permitting is nearly complete with pending applications into CDFW for a 1652 permit and to the County of Santa Barbara. Construction is planned to begin in mid August, 2015.

VI. Task-specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):

To date on the ground construction elements of the project have not began. We are in the process of selecting a contractor from a few local contractors with relevant in stream construction experience. We hope to have all of our permits finalized and a contractor under contract by early August in order to start construction after bird nesting season finishes on August 15th.

VII. Any significant developments beyond those reported for specific tasks/deliverables:

In February CDFW awarded the project \$813,000; the remaining funds necessary to complete the implementation of the project. Final designs for the project are now complete and final permits are nearly complete.

VIII. Any delays/issues that are impacting or may impact progress of the project:

There are no issues that we expect will delay the project.

IX. Summary of invoices/charges to the agreement (include amount and date of any invoices submitted for payment under the agreement, that occurred during the quarter. Optionally, include a summary of charges incurred during the quarter that will be invoiced during the next quarter):

No invoices have been submitted to date and no charges have been incurred during this quarter.

Anticipated work in next quarter:

Finalizing of permits and a construction contract is expected to occur over the next month. Construction is expected to begin in mid August and continue through the following quarter. Once Construction is complete in early November, erosion control measures and native plants will be installed at the site. The project should be completed by the end of December 2015.

X. Additional information (include pictures, documents, presentations, or similar outputs that were developed during the quarter related to the project and a summary of any outreach activities or significant meetings):

Pictures will be included in the next quarterly reports once construction activities begin. Outreach about the project has been included in our quarterly newsletters. For a pdf copy of our most recent newsletter see attached or see the link below

http://www.schabitatrestoration.org/wp-content/uploads/2012/06/SCHR_Newsletter_Summer2015.pdf

Submit quarterly reports to Donnie Ratcliff, U.S. Fish and Wildlife Service (Donald.Racliff@fws.gov) and Lisa DeBruyckere, Coordinator, California Fish Passage Forum (lisad@createstrat.com)