



Wednesday, August 16, 2023

Accomplishment/Progress Reporting

Project/Program Title:

Hosie Low Water Road Crossing Fish Passage Project

USFWS Grant Number:

F22AP03148

Email address of individual submitting this report:

mverduzco@sewd.net

Name of individual submitting this report:

Darrel Evensen

Dates covered by this report:

Start Date: 04/01/2023 End Date: 07/31/2023 Difference: 121 days

Briefly summarize (2-3) sentences) overall progress and accomplishments applicable to this time period.

The Department of Water (DWR) has completed the design drawings. The only permit remaining is the Section 408 Central Valley Flood Protection Board Encroachment Permit. The Permit was approved 7/28/2023 and waiting for Inspector. The District is planning to mobilize on August 1st and start construction on August 7th

Task specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):

Task 1. Project Management

Complete Preconstruction Meetings. Complete permits. Coordinate with all permit grantees and consultants.

Task 2. Design

Final Design drawing complete

Task 3. Permitting and Environmental Documentation

Need to complete 408 Central Valley Flood Protection Board Encroachment Permit 19575BD

Task 4. Construction

The District is planning to mobilize on August 1st and start construction on August 7th . The District will 1st install the bladder dams and install a water bypass pipe so the majority of the site can dry.

Task 5. Maintenance and Monitoring

No maintenance and monitoring completed this period

Any significant developments beyond those reported for specific tasks/deliverables:

None

Any delays/issues that are impacting or may impact progress of the project:

408 Central Valley Flood Protection Board Encroachment Permit 19575BD has been submitted 1/21/2021 and has just been approved.

Summary of invoices/charges to the agreement (include amount and date of any invoices

submitted for payment under the agreement that occurred during the reporting period. Optionally, include a summary of charges incurred during the reporting period that will be invoiced during the next reporting period):

None. Heavy Equipment rentals will be charged in the next report period that includes Excavator, Breaker, Bulldozer, water truck

Anticipated work in the next six months (if this timeframe includes Oct 1, please describe any accomplishments that will occur before this date):

All the construction work will be completed. Old crossing will be removed and replaced with new crossing.

Summary and number of any outreach activities or significant meetings related to the project:

The Preconstruction Meetings was complete. Coordination with DWR about Design and schedule plan. Many planning inhouse meets between District Engineering Department and District construction crew.

Please include any additional information (pictures, documents, presentations, or similar outputs developed during the reporting period related to the project). **PLEASE NOTE: USFWS requires before and after photos for every barrier removed/remediated. Please supply when available AND include in the final report when submitted.**



Hosie Final Design.pdf



Hosie Schedule Updated 7.26... .pdf

Expected Completion Date for Forum-funded Activities

Tuesday, October 31, 2023

Summary and number of any monitoring activities conducted as part of this project:

None.

Tags