

QUARTERLY ACCOMPLISHMENT/PROGRESS REPORT TEMPLATE

APPLICABLE TO CALIFORNIA FISH PASSAGE FORUM (CFPF) FUNDED PROJECTS, ADMINISTERED BY USFWS

I. Project/Program Title: Carpinteria Creek Watershed Fish Passage Improvement Project

II. USFWS Grant Number: F13AC00536

III. Quarterly dates covered by this report (check appropriate quarter):

Jan–March _____ April–June ___ ___ July–September ___ X ___ October–December ___ X ___

IV. Date report submitted: 2/2/16

V. Briefly summarize (2-3 sentences) overall progress/accomplishments during the applicable quarter:

SCHR is happy to report that the majority of the project was completed during the reporting period. After securing all necessary permits for the project and performing sensitive species surveys, the contractor began work on the project. During this period, the barrier was removed, streambed and bank were restored and revegetated, new bridge abutments and bridge were installed.

VI. Task-specific/deliverable updates (for each task in the cooperative agreement, provide a brief update on progress; provide brief update on significant work toward, or completion of any deliverables from the cooperative agreement):

SCHR staff coordinated with landowners and resource agencies to manage the permitting and engineering for the project. Contractor was selected for project with previous experience working on stream restoration projects. Contractor mobilized to site, rerouted utilities, demolished instream barrier and old bridge, restored creek channel, built new bridge abutments, installed new bridge, CCC assisted with revegetation and erosion control and SCHR photo documented the project.

VII. Any significant developments beyond those reported for specific tasks/deliverables:

None, except that we did not have much rain during the reporting period.

VIII. Any delays/issues that are impacting or may impact progress of the project:

The only real delays working on this project have come from working with the local utility companies. They have been very difficult to work with and as such have delayed the completion of the project.

IX. Summary of invoices/charges to the agreement (include amount and date of any invoices submitted for payment under the agreement, that occurred during the quarter. Optionally, include a summary of charges incurred during the quarter that will be invoiced during the next quarter):

We are in the process of receiving invoices for the project and at this time have not submitted any for repayment. We will submit a summary of invoices and charges to the agreement in February 2016.

Anticipated work in next quarter:

Finalizing of site wall, utilities and site cleanup is expected to be complete in the next quarter. The project should be completed by the end of February 2016.

X. Additional information (include pictures, documents, presentations, or similar outputs that were developed during the quarter related to the project and a summary of any outreach activities or significant meetings):

See attachment of pictures showing the various project stages. Outreach about the project has been included in our quarterly newsletters. A site visit was held with various agency staff and elected officials as well as non-profit partners to highlight the project and it being the first one to use the newly enacted Assembly Bill 2193 to streamline securing the Streambed Alteration Agreement for the project.

Submit quarterly reports to Donnie Ratcliff, U.S. Fish and Wildlife Service (Donald.Racliff@fws.gov) and Lisa DeBruyckere, Coordinator, California Fish Passage Forum (lisad@createstrat.com)